

Our ref: 11192137-LTR-58

15 August 2024

**Ms. Lubna Hussain**  
**Director, West Central Region**  
**Ontario Ministry of the Environment**  
**119 King Street West, 12th floor**  
**Hamilton, ON**  
**L8P 4Y7**

**LANXESS Canada Co./Cie (LANXESS) Progress Report July 2024**

Dear Ms. Hussain

This letter presents a summary of the July 2024 LANXESS Progress Report.

The following noteworthy items regarding the Combined Groundwater Collection and Treatment System (CTS) are discussed in the report text.

The average monthly pumping rates of PW4, PW5, W5A, W9, and E7 were less than their Target Average pumping rates during July 2024. PW4 was pumping at a slightly reduced flowrate in July 2024; LANXESS suspects either a pump/motor issue or decreased well yield. PW5 continued operating at a reduced pumping rate in July 2024. Despite not meeting the Target Average pumping rate, hydraulic monitoring data indicate PW5 currently generates an effective groundwater capture zone. LANXESS is in the process of connecting the new replacement well PW6 to the existing treatment system infrastructure and is working towards bringing the well online. The pumping rate of W5A was below its Target Average pumping rate in July 2024. The well is unable to maintain its pumping rate due to low water level in the well. The W5A flow issue is currently being investigated. W9 continued pumping at a reduced rate during July 2024. The well pump is running at maximum capacity, therefore, LANXESS believes that the decreased pumping rate is due to an issue with the pump/motor and/or decreased well efficiency. Due to delays with contractor availability, LANXESS has had to re-scheduled inspection of the pump/motor and possible video inspection. LANXESS is awaiting a future date from their contractor. The E7 average daily pumping rate was slightly less than its Target Average pumping rate in July 2024 due to a significant power outage and because of a leak within one of the Rayox trains. The leak was repaired, and the system was restarted at its target pumping rate.

During July 2024, the CTS operated within the Effluent Limits and within the Effluent Objectives for all compounds.

Please refer to the detailed information in the Progress Report for further information on these items.

Regards



**Luis Almeida**  
Project Manager  
+1 519 340-3778  
luis.almeida@ghd.com

AB/kf/58

Encl.

Copy to: Jason Rice, MECP  
Helder Botelho, LANXESS  
Hadley Stamm, LANXESS  
LANXESS Public Distribution List

Esther Wearing, MECP  
Jamie Petznick, LANXESS  
Michelle Yantzi, LANXESS

**July 2024**  
**Progress Report**  
**LANXESS Canada Co./Cie**  
**Elmira, Ontario**

GHD has prepared this report on behalf of LANXESS Canada Co./Cie (LANXESS) and submitted it to the Ontario Ministry of the Environment, Conservation and Parks (MECP). This report complies with the administrative reporting requirements of the November 4, 1991 Control Order (Control Order), the Amended Environmental Compliance Approval (ECA) No. 0831-BX6JGD (Combined On-Site and Off-Site Groundwater Collection and Treatment Systems [CTS]), and Certificate of Approval (C of A) No. 4-0025-94-976 (E7/E9 Treatment Facility).

Unless otherwise stated, all data included in this report were collected in July 2024.

The Progress Report is organized as follows:

1. Monitoring and Analytical Data	Page 1
2. Correspondence, Meetings, and Events	Page 1
3. CTS Monitoring and Performance	Page 1
4. Remedial Action Plan	Page 5
5. E7 AOP	Page 5
6. Environmental Audit	Page 5
7. Remediation of Former Operating Pond Area	Page 5
8. Additional Work/Studies	Page 5

## **1. Monitoring and Analytical Data**

A summary of the LANXESS monitoring programs is provided in Table 1.

A summary of the analytical results for the CTS is presented in Attachment A.

A summary of the analytical results from the monthly July 2024 Environmental Appeal Board (EAB) monitoring of discharges to surface water through storm water outfalls 0200, 0400 and 0800, and the storm water drainage system (SWS), is included in Attachment B. Attachment B is not required under the Control Order but is provided for review.

A summary of the analytical results for routine quarterly surface water samples collected from Canagagigue Creek (the Creek) in July 2024 is presented in Attachment C. Groundwater and surface water elevation monitoring completed on July 22, 2024, as required by ECA No. 0831-BX6JGD Section 9, is also presented in Attachment C. Further details related to this requirement are described in Section 8 of this report.

A summary of the analytical results for groundwater samples collected as part of the 2024 Creek Bank Groundwater Monitoring Program is presented in Attachment D. The sampling locations are presented on Figure D.1.

## **2. Correspondence, Meetings, and Events**

July 15, 2024	June 2024 Progress Report submitted to MECP West Central Region (WCR)
July 24, 2024	Meeting with The Region of Waterloo Water Resources Department regarding the potential future use of the off-site Municipal Aquifer in Elmira as a source of potable water

## **3. CTS Monitoring and Performance**

A schematic process flow diagram of the CTS is provided on Figure A.1 (Attachment A).

The July 2024 average pumping rates for the CTS containment wells PW4 and PW5, the CTS extraction wells W3R, W5A, W5B, W6A, W6B, W8 and W9, the Upper Aquifer Containment System (UA CS) wells, and E7, as compared to the target average pumping rates, are listed below, and shown graphically on Figures A.2 and A.3 (Attachment A).

<b>Average Daily Pumping Rates</b>		
<b>July 2024 (Litres/second [L/s])</b>		
<b>Containment and Extraction Wells</b>	<b>Target Average <sup>(1)</sup></b>	<b>Average</b>
<b>On Site Wells</b>		
PW4	2.9	2.6
PW5	1.8	0.8
Upper Aquifer Wells	--	0.7
<b>Off Site Wells</b>		
W3R	18.5	19.2
W5A	4.5	0.7
W5B	2.8 <sup>(2)</sup>	4.5
W6A	0.20	0.41
W6B	0.30	0.42
W8	0.05	0.09
W9	13.6	12.2
E7	23.9	23.7
Yara	--	0.3
<b>Notes:</b> (1) As wells and treatment system components require periodic downtime for maintenance, the Target Average pumping rate is set at 90% of the set point rate. GHD recommends that LANXESS maintain the target pumping rates greater than or equal to these rates. (2) The Target Average Pumping Rate for W5B has been temporarily reduced because a plume-wide decrease in groundwater elevations has limited the available drawdown and the corresponding well yield.		

With the exceptions discussed below, the containment and extraction wells, including the UA CS wells, are operating as intended.

The PW4 average monthly pumping rate was less than its Target Average pumping rate in July 2024. PW4 continued pumping at a slightly reduced flowrate throughout the month; LANXESS suspects either a pump/motor issue or decreased well yield. LANXESS will schedule inspection of the pump/motor and possible well rehabilitation, subject to contractor availability.

PW5 continued operating at a reduced pumping rate in July 2024. The well is currently unable to maintain its Target Average pumping rate. The PW5 Target Average pumping rate is an internal operational guideline LANXESS uses when operating extraction/containment wells, which includes a significant safety factor. Despite not meeting the Target Average pumping rate, hydraulic monitoring data indicate PW5 currently generates an effective groundwater capture zone. LANXESS is in the process of connecting new replacement well PW6 to the existing treatment system infrastructure and is working towards bringing the well online. Excavation work for the installation of the pit less adapter, effluent pipeline, and communication and power lines will commence in August 2024, subject to contractor availability.

The pumping rate of W5A was below its Target Average pumping rate in July 2024. The well is unable to maintain its pumping rate due to low water level in the well. The W5A flow issue is currently being

investigated. LANXESS is evaluating next steps as the system appears to be in good working order. The well was last rehabilitated in May 2023, and the pump and motor were last replaced in July 2023.

W9 continued pumping at a reduced rate during July 2024. The well pump is running at maximum capacity, therefore, LANXESS believes that the decreased pumping rate is due to an issue with the pump/motor and/or decreased well efficiency. Due to delays with contractor availability, LANXESS has had to re-scheduled inspection of the pump/motor and possible video inspection. LANXESS is awaiting a future date from their contractor.

The E7 average daily pumping rate was slightly less than its Target Average pumping rate in July 2024 due to a significant power outage and because of a leak within one of the Rayox trains. The leak was repaired, and the system was restarted at its target pumping rate.

#### **a) Bypass or Upset Conditions**

The bypass or upset conditions encountered in the CTS are summarized in Table A.1 (Attachment A).

#### **b) Data Summary and Interpretation**

Table A.2 (Attachment A) presents the analytical results for the CTS samples collected in July 2024 and summarizes the effluent pH and temperature. The discharge pH was between 7.20 and 7.35 Standard Units (su), which is within the ECA discharge limit pH range of 5.5 to 9.5 su. The effluent temperature was between 13.2 and 14.7 degrees Celsius (°C), which is less than the discharge limit of 25°C.

The ATS removed ammonia to concentrations that were less than those required by the ECA.

The Combined Discharge Effluent<sup>1</sup> met the Effluent Limits and Effluent Objectives for all indicator parameters in July 2024.

Table A.3 (Attachment A) summarizes the effluent discharge flow rates. The total flow rate of treated groundwater discharged to the Creek via SS+890 was 36.6 L/s. The total flow rate of additional treated groundwater discharged to the Creek via Shirt Factory Creek (at storm water outfall 0800) was 5.3 L/s. The total flow rate of the combined treated groundwater discharged to the Creek (SS+890 discharge plus Shirt Factory Creek discharge) was 41.9 L/s, which was less than the discharge Effluent Limit of 92.2 L/s.

#### **c) Supplementary Data**

As part of the ongoing monitoring of on-Site carbon treatment performance, on July 2, 2024, LANXESS collected samples from the carbon tower influent (GCI) and carbon tower effluent (GCE) for volatile organic compound (VOC) and base/neutral and acid extractable compound (BNA) analyses. Table A.4 (Attachment A) presents the GCI and GCE analytical results.

On July 2, 2024, LANXESS collected samples from the influent to and treated effluent from the portable carbon adsorbers installed to pre-treat groundwater from UA CS wells U+500 and U+560. ECA No. 0831-BX6JGD does not require the collection of groundwater samples from UA CS wells; however, LANXESS has been collecting these samples on a voluntary basis to monitor and improve the performance of the on-Site granular activated carbon (GAC) Tower. LANXESS analyzed the samples for VOCs and BNAs. Table A.4 (Attachment A) presents the analytical results for the influent and pre-treated effluent samples from the U+500 and U+560 containment wells.

#### **d) Broad Scan Data**

On July 2, 2024, LANXESS collected samples from the groundwater effluent via the SS+890 discharge (GE) and from sampling location SFE, which is the additional groundwater effluent discharge via Shirt Factory Creek. LANXESS analyzed the samples for the ECA Effluent Broad Scan Parameters. Table A.5 (Attachment A) presents the broad scan analytical results versus Effluent Limits. All parameters were present in samples of the treated effluent at concentrations that were non-detectable, less than the Effluent Limits, or did not constitute an exceedance as defined by the ECA.

---

<sup>1</sup> The Combined Discharge Effluent value was calculated by multiplying the average flow rates by the concentration of the analytes at the SS+890 GE outfall and the additional effluent discharge location via Shirt Factory Creek.

### e) Toxicity

LANXESS collected a groundwater sample from the GE SS+890 discharge outfall and a sample from the SFE discharge outfall on July 2, 2024 and submitted the samples for acute toxicity analyses. The laboratory results indicate that the July 2024 groundwater samples were not acutely toxic to *Daphnia magna* and rainbow trout. The results have been included in Attachment A.

### f) Routine Maintenance

Routine maintenance tasks completed on the CTS in July 2024 are summarized in Table A.6 (Attachment A). These activities are completed by LANXESS personnel as part of on-going preventative maintenance and system inspections. These maintenance activities do not typically cause a system bypass or shutdown and are not required by the Control Order or ECA. This information is being provided to demonstrate LANXESS' commitment to proactively maintain the CTS and ensure continued operations.

### g) Receiver Water Quality Data

LANXESS collected surface water samples on July 22, 2024. The sampling locations are presented on Figure C.1. This sampling and analysis fulfill the quarterly indicator and broad scan monitoring requirements for the Primary and Secondary Surface Water Quality Monitoring Programs in ECA No. 0831-BX6JGD.

Table C.1 (Attachment C) presents the analytical results for the surface water samples collected in July 2024.

Apart from formaldehyde, all parameters analyzed as part of the July 22, 2024 sampling event were either not detected at their reporting detection limit (RDL) or were present at concentrations that were less than the Provincial Water Quality Objectives (PWQOs), Interim PWQOs (IPWQOs), and ECA Schedule E criterion.

The following presents a summary of receiver water quality parameters that were present at concentrations greater than the relevant criteria:

Parameter	IPWQO	Schedule E Criterion	Locations	Concentration Range
Formaldehyde	0.8 micrograms per litre (µg/L)	N/A	SS-110 SS+385 (West, Centre) SS+855 Field Duplicate SS+925	2.1 – 23.4 µg/L
Notes: N/A – No Schedule E Criterion specified in ECA No. 0831-BX6JGD.				

The upstream (SS-110) formaldehyde concentration on July 22, 2024 was 2.1 µg/L, indicating that the concentration of formaldehyde upstream of the Site was greater than the IPWQO (0.8 µg/L) and likely resulted in formaldehyde detections in the surface water samples collected further downstream. Upstream formaldehyde concentrations are indicative of discharges upstream of the Site and background surface water quality and are unrelated to operations the Site. Additionally, formaldehyde was detected at a higher concentration (10 µg/L) in the field duplicate sample collected at SS+855 but was not detected (ND[2.0 µg/L]) in the original sample collected from this location (collected at the same time). Due to this discrepancy, these data were qualified as estimated and may be inaccurate or imprecise. Formaldehyde was also detected in the sample collected from surface water monitoring station SS+925 at a concentration of 23.4 µg/L, however, formaldehyde was not detected (RDL = 2.0 µg/L) in the GE and SFE effluent samples collected in July 2024, indicating that the formaldehyde result is unrelated to operations at the Site. Based on the detected background concentration, the inconsistent formaldehyde detection in the surface water samples, and the non-detect GE and SFE effluent discharge sample results, the reported formaldehyde may be attributable to a combination of upstream discharges and/or field or laboratory contamination.

None of the detected concentrations in the July 2024 surface water samples are defined as an exceedance by ECA No. 0831-BX6JGD.

GHD's statistical analyses completed on the Schedule E parameters from July 2021 to July 2024 are presented in Table C.2. There were no statistically significant differences between the background and downstream parameter concentrations.

#### ***Summary of Efforts Made and Results Achieved***

During July 2024, the CTS operated within the Effluent Limits and within the Effluent Objectives for all compounds.

### **4. Remedial Action Plan**

There are no new activities to report for this item in July 2024.

### **5. E7 AOP**

The average E7 pumping rate (23.7 L/s) was slightly less than its recommended Target Average pumping rate (23.9 L/s) during July 2024 due to a power outage and a leak within one of the Rayox trains. The influent sample collected on July 19, 2024 contained n-nitrosodimethylamine (NDMA) at a concentration of 0.03 µg/L. NDMA was not detected in the effluent sample collected on July 19, 2024 (RDL = 0.01 µg/L).

### **6. Environmental Audit**

There are no new activities to report for this item in July 2024.

### **7. Remediation of Former Operating Pond Area**

There are no new activities to report for this item in July 2024.

### **8. Additional Work/Studies**

ECA No. 0831-BX6JGD, Section 9 (Upper Aquifer Hydraulic Containment Requirements), states that LANXESS is to operate the UA CS with the requirement that the water level of the surface of the UA<sub>1</sub> in the southwest portion of the property along the west side of the Creek, is maintained at least one (1) centimetre (cm) below the surface water elevation of the Creek, except for periods of time less than 1 day. Exceptions to this requirement include periods of up to 5 days for routine maintenance and/or equipment repair, and periods greater than 5 days because of Creek water level fluctuations beyond the control of the Owner.

Figure C.2 (Attachment C) shows the continuous surface water and groundwater elevations measured at UOW+510 and USW+500 in 2024. Heavy rains caused high surface water flows in the Creek and high Creek levels and the continuous monitoring data indicate a local loss of hydraulic containment in these areas beginning on July 16, 2024. High surface water levels cause Creek bank storage effects. Bank storage effects refer to the inflow of surface water (from the Creek) into surrounding aquifer materials during periods of high levels, which results in a local increase in groundwater elevations. When the surface water elevation undergoes a rapid decrease, the response of the groundwater level in the Creek bank is to decrease, but at a much slower rate than the surface water, resulting in a temporary loss of containment. This is a common occurrence near UOW+510/USW+500 during the spring freshet and other high flow events in the Creek.

The continuous monitoring data indicate that groundwater and surface water elevations decreased throughout the early part of July 2024, until July 10, 2024 when there was a significant rainfall event, and subsequent increase in the flowrate from the Grand River Conservation Authority (GRCA) Woolwich dam on July 11, 2024. Elevations effectively decreased through the end of the month, where there was a small

increase in flowrate on July 30 and July 31, 2024. Containment was lost at UOW+510/USW+500 on July 17, 2024 and was restored again on July 31, 2024.

When the required differential is not maintained due to Creek water level fluctuations, to demonstrate there are no practical alternatives to prevent the loss of containment, and document no adverse impact to surface water, LANXESS completes the following:

1. Collect manual water elevation measurements to confirm water elevation measurements from select stilling wells, creek bank monitoring wells, and surface water stake locations.
2. Confirm transducers are calibrated and functioning correctly at select continuous monitoring stations.
3. If routine surface water quality data are not available for the periods of time that the 1 cm differential is not maintained, collect monthly surface water monitoring samples along the west bank of the Creek at transect monitoring locations SS-110, SS+855, and the closest existing surface water sampling station to the area where the loss of containment occurred. Have these samples analyzed for the Primary Surface Water Quality Monitoring parameters in Schedule E.

LANXESS completed required groundwater and surface water elevation monitoring on July 22, 2024 and verified the functionality of the transducers. The elevation monitoring locations are presented on Figure C.3 (Attachment C). The difference between the manual surface water elevations and the manual groundwater elevations at the key monitoring pairs completed on July 22, 2024 have been plotted on Figure C.4 (Attachment C).

Routine surface water quality data was collected on July 22, 2024 and analyzed for the quarterly indicator and broad scan monitoring parameters which include the Schedule E list of parameters. The sampling locations are presented on Figure C.1 (Attachment C). Table C.1 (Attachment C) presents the analytical results for the routine surface water samples collected in July 2024. All the Schedule E parameters analyzed, as part of the July 22, 2024 routine sampling event, were either not detected at their respective RDLs or were present at concentrations that were less than their respective PWQOs, IPWQOs, and/or ECA Schedule E criterion.

Based on the Schedule E surface water quality monitoring completed, during the period when the differential was not maintained in July 2024, there are no adverse impacts to the surface water.




**Table 1**  
**Monitoring Program Summary**  
**LANXESS Canada Co./Cie**  
**Elmira, Ontario**

<b>Media and Sampling Program</b>	<b>Parameters</b>	<b>Frequency</b>	<b>July 2024 Results Location</b>
<b>Treatment System</b>			
Off-Site Groundwater Collection and Treatment System (Off-Site CTS) Influent	Offsite Broad Scan (Schedule D)	Annual	-
On-Site Groundwater Collection and Treatment System (On-Site CTS) Influent	Effluent Broad Scan (Schedule C)	Annual	-
Combined On-Site and Off-Site Groundwater Collection and Treatment Systems (CTS) Effluent	Indicator parameters	Monthly	Attachment A
	Effluent Broad Scan (Schedule C)	Quarterly	Attachment A
CTS Effluent - Acute Toxicity	Not applicable	Quarterly	Attachment A
CTS Effluent - Chronic Toxicity	Not applicable	Semi-annual	-
<b>Surface Water</b>			
Environmental Appeal Board (EAB) Sampling	Select VOCs, semi-volatile organic compounds (SVOCs), pesticides, general chemistry	Monthly	Attachment B
Primary Surface Water Quality Monitoring	Indicator parameters	Quarterly	Attachment C
	Effluent Broad Scan (Schedule C)	Quarterly	Attachment C
Secondary Surface Water Quality Monitoring	Indicator parameters	Quarterly	Attachment C
	Effluent Broad Scan (Schedule C)	Quarterly	Attachment C
Upper Aquifer Hydraulic Containment Requirement	Schedule E	As required	Attachment C
Receiver Biomonitoring Program – Clams	See Biomonitoring Reports	Biennial (Even Years)	-
Receiver Biomonitoring Program – Benthic		Biennial (Odd Years)	-
<b>Groundwater</b>			
Groundwater Elevation Monitoring Program (GEMP)	Elevation	Semi-annual	-
Upper Municipal Aquifer (MU) Sentry Well Monitoring Program	n-Nitrosodimethylamine (NDMA), chlorobenzene	Semi-annual	-
NAPL Monitoring Program (NMP)	Elevation	Annual	-
Creek Bank Groundwater Monitoring Program – Spring Round	NDMA, chlorobenzene	Annual	-
Creek Bank Groundwater Monitoring Program – Summer Round	Selected pesticides and volatile organic compounds (VOCs)	Annual	Attachment D
Off-Site Sentry Well Monitoring Program	NDMA +/- chlorobenzene	Annual	-
Off-Site Plume Monitoring Program	NDMA +/- chlorobenzene	Biennial (Odd Years)	-

# **Attachment A**

**Analytical Results**

**Collection and Treatment System**




LANXESS CANADA CO./CIE  
ELMIRA, ONTARIO

Project No. 11192137  
Date August 2024



TREATMENT SYSTEM  
PROCESS FLOW SCHEMATIC

FIGURE A.1



- PW4
- - - Target PW4
- PW5
- - - Target PW5

### ON-SITE EXTRACTION WELL AVERAGE VS. TARGET PUMPING RATES

LANXESS CANADA CO./CIE

Elmira, Ontario

figure A.2

\*Note: Target pumping rates were updated based on the average daily pumping rates recommended in the 2015 Model Check Point Analysis (GHD, June 2016). The Target Average pumping rates are 90% of the recommended daily Set Point pumping rates since the wells and treatment system components require periodic downtime for maintenance.






figure A.3a  
 OFF-SITE EXTRACTION WELL AVERAGE  
 VS. TARGET PUMPING RATES  
 LANXESS CANADA CO./CIE  
 Elmira, Ontario



\*Note: Target pumping rates were updated based on the average daily pumping rates recommended in the 2015 Model Check Point Analysis (GHD, June 2016). The Target Average pumping rates are 90% of the recommended daily Set Point pumping rates since the wells and treatment system components require periodic downtime for maintenance.




figure A.3b  
 OFF-SITE EXTRACTION WELL AVERAGE  
 VS. TARGET PUMPING RATES  
 LANXESS CANADA CO./CIE  
 Elmira, Ontario

\*Note: Target pumping rates were updated based on the average daily pumping rates recommended in the 2015 Model Check Point Analysis (GHD, June 2016). The Target Average pumping rates are 90% of the recommended daily Set Point pumping rates since the wells and treatment system components require periodic downtime for maintenance.

LANXESS has reduced the W6A and W6B target average pumping rates as a result of reduced well capacity.



Table A.1

**Performance - Combined On-Site and Off-Site Groundwater Collection and Treatment System  
Bypass/Upset Conditions - July 2024  
LANXESS Canada Co./Cie  
Elmira, Ontario**

**ON-SITE GROUNDWATER CONTAINMENT AND TREATMENT SYSTEM**

July 3	Shut down at 07:15 due to a power outage plus additional time for generator testing, and restarted at 15:00
July 14	Shut down at 12:30 due to a power outage, and restarted at 14:00

**OFF-SITE GROUNDWATER COLLECTION AND TREATMENT SYSTEM****W3R Groundwater Rayox System**

July 3	Shut down at 07:15 due to a power outage plus additional time for generator testing, and restarted at 15:00
July 10	Shut down at 12:25 for scheduled sump inspections, and restarted July 12, 2024 at 09:45
July 14	Shut down at 12:30 due to a power outage, and restarted at 14:00
July 17	Shut down at 10:30 for scheduled sump inspections, and restarted July 19, 2024 at 11:50

**W5A/W5B/W6A/W6B/W8 Groundwater Rayox System <sup>[1]</sup>**

July 3	Shut down at 07:15 due to a power outage plus additional time for generator testing, and restarted at 15:00
July 4	Shut down at 12:57 for an unknown reason, and restarted at 15:00
July 14	Shut down at 12:30 due to a power outage, and restarted at 14:00
July 24	Shut down at 06:45 for scheduled carbon change out, and restarted July 25, 2024 at 12:50

**W9 Groundwater Trojan UV/Oxidation System**

July 3	Shut down at 07:15 due to a power outage plus additional time for generator testing, and restarted at 15:00
July 14	Shut down at 12:30 due to a power outage, and restarted at 14:00
July 18	Shut down at 20:15 due to an unknown reason, and restarted July 20, 2024 at 18:15

Note:

[1] Groundwater pumped by PW5 is treated in the W5A/W5B/W6A/W6B/W8 Groundwater Rayox System and PW5 is, therefore, shut down when the W4/W5A/W5B/W6A/W6B/W8 system is shut down.

Table A.2

**Combined On-Site and Off-Site Groundwater Containment and Treatment System  
Analytical Results <sup>[1]</sup>  
July 2024  
LANXESS Canada Co./Cie  
Elmira, Ontario**

Sample Date	Parameter <sup>[2]</sup> <sup>[3]</sup>	Untreated Influent	Primary Treatment								Secondary Treatment				Tertiary Treatment		Combined Discharge Effluent <sup>[4]</sup>	Combined Discharge Effluent		
			W3R	W3R CEN	W3R CES	W4 CI	W4 CE	W9 CI	W9 CE	GCI	GCE	W3R RE	W4 RE	W9 RE	GR	SFE		GE	Limit	Adjusted Limit <sup>[5]</sup>
2-Jul-24	Ammonia-N (mg/L)	0.209													0.122	0.103	0.105	0.84 <sup>[6]</sup>	0.84	0.62
2-Jul-24	Total Phosphorus (mg/L)														0.0031	0.0498	0.044	0.5	0.5	--
2-Jul-24	BOD <sub>5</sub> (mg/L)														ND(2.0)	ND(2.0)	ND(2.0)	15	15	--
2-Jul-24	Total Cyanide (µg/L)														ND(2)	ND(2)	ND(2)	14	14	ND(5)
2-Jul-24	Formaldehyde (µg/L)														ND(2.0)	ND(2.0)	ND(2.0)	24	24	ND(5)
2-Jul-24	pH (s.u.)														7.35	7.20	7.22	5.5 - 9.5	5.5 - 9.5	--
2-Jul-24	Temperature (°C)														13.2	14.7	14.5	<25	<25	--
2-Jul-24	Chlorobenzene (µg/L)	27.7	0.20	1.55	71.4	56.6	20.9	3.22	2130	40.2	0.26	23.2	1.62	21.2	1.31	0.29	0.36	10	11.0	ND(0.5)
16-Jul-24	Chlorobenzene (µg/L)										0.58	7.75	ND(0.20)	4.78	ND(0.20)	0.32				
2-Jul-24	Toluene (µg/L)								102	1.44					0.79	ND(0.20)	0.19	5	5.5	ND(0.4)
2-Jul-24	1,1-Dichloroethane (µg/L)								0.27	ND(0.20)					ND(0.20)	0.36	0.33	10	10	ND(1)
2-Jul-24	g-BHC (Lindane) (µg/L)														ND(0.0030)	ND(0.0030)	ND(0.0030)	0.14	0.15	ND(0.003)
2-Jul-24	n-Nitrosodimethylamine (NDMA) (µg/L) <sup>[7]</sup>	0.52									ND(0.01)	ND(0.01)	ND(0.01)	ND(0.01)	ND(0.01)	ND(0.01)	ND(0.01)	0.14	0.15	ND(0.01)
16-Jul-24	NDMA (µg/L) <sup>[7]</sup>										ND(0.01)	ND(0.01)	ND(0.01)	ND(0.01)	ND(0.01)	ND(0.01)				
2-Jul-24	n-Nitrosodiethylamine (NDEA) (µg/L) <sup>[7]</sup>	ND(0.04)									ND(0.06)	ND(0.06)	ND(0.06)	ND(0.06)	ND(0.06)	ND(0.06)	ND(0.06)	4	4	ND(0.06)
16-Jul-24	NDEA (µg/L) <sup>[7]</sup>										ND(0.06)	ND(0.06)	ND(0.06)	ND(0.06)	ND(0.06)	ND(0.06)				
2-Jul-24	Nitrosomorpholine (NMOR) (µg/L) <sup>[7]</sup>	ND(0.04)									ND(0.06)	ND(0.06)	ND(0.06)	ND(0.06)	ND(0.06)	ND(0.06)	ND(0.06)	4	4.4	ND(0.06)
16-Jul-24	NMOR (µg/L) <sup>[7]</sup>										ND(0.06)	ND(0.06)	ND(0.06)	ND(0.06)	ND(0.06)	ND(0.06)				
2-Jul-24	Benzothiazole (µg/L)								125	ND(2.0)					ND(2.0)	ND(2.0)	ND(2.0)	4	4.4	ND(2)
2-Jul-24	Carboxin (µg/L)								70.9	0.771					ND(0.100)	ND(0.100)	ND(0.100)	7	7.7	ND(2)

SS+890 Discharge (GE) Flow Rate 36.59 L/s  
 Shirt Factory Creek Discharge (SFE) Flow Rate 5.32 L/s  
 Total Combined Discharge Effluent Flow 41.91 L/s



Table A.2

**Combined On-Site and Off-Site Groundwater Containment and Treatment System  
Analytical Results <sup>[1]</sup>  
July 2024  
LANXESS Canada Co./Cie  
Elmira, Ontario**

## Notes:

- [1] All samples analyzed by ALS Canada Ltd. unless otherwise noted.
- [2] "Parameters" are the parameters identified in ECA No. 0831-BX6JGD.
- [3] The Sample Locations are coded as follows:
- |         |   |         |  |
|---------|---|---------|--|
| W3R     | Extraction Well W3R Influent.   |         |  |
| W3R CEN | W3R North Carbon Adsorber Effluent.   | W3R CES | W3R South Carbon Adsorber Effluent.      |
| W4CI    | W4 Carbon Adsorber Influent. The influent may include influent from W5A, W5B, W6A, W6B, W8 and PW5.                                       |         |  |
| W4CE    | W4 Carbon Adsorber Effluent. The effluent may include effluent from W5A, W5B, W6A, W6B, W8 and PW5.                                       |         |  |
| W9CI    | W9 Carbon Adsorber Influent.  | W9CE    | W9 Carbon Adsorber Effluent.             |
| GCI     | On-Site Carbon Tower Influent.  | GCE     | On-Site Carbon Tower Effluent.           |
| W3R RE  | Effluent from the W3R UV system.  |         |  |
| W4 RE   | Effluent from the W4 UV system prior to treatment through the ATS. The effluent may include effluent from W5A, W5B, W6A, W6B, W8 and PW5. |         |  |
| W9 RE   | Effluent from the W9 Trojan UV/oxidation system.  | GR      | On-Site Groundwater Rayox Effluent.      |
| SFE     | Additional Effluent Discharge via Shift Factory Creek.  | GE      | Effluent Discharge to Canagaguige Creek. |
- [4] The Combined Discharge Effluent value is a calculated value determined by using average flow data from GE Effluent Discharge via SS+880 and Additional Effluent Discharge via Shift Factory Creek and monthly sample results from GE and SFE.
- [5] Adjusted Effluent Requirements are applicable to monthly average discharge flows greater than 46.0 L/s.
- [6] Total Ammonia Discharge Effluent Limit value is the greater of: calculated concentration, or 0.84 mg/L (May-October) or 2.4 mg/L (November-April) as per ECA No. 0831-BX6JGD.
- [7] Samples analyzed by the LANXESS lab, Elmira Ontario.
- ND(RDL) Not detected at the associated reporting detection limit.

**Table A.3**  
**Combined On-Site and Off-Site Groundwater Collection and Treatment System Flow Rates**  
**July 2024**  
**LANXESS Canada Co./Cie**  
**Elmira, Ontario**

Date	On-Site Flow Rate <sup>[1]</sup>	Off-Site Flow Rate <sup>[2]</sup>	ATS Influent Flow Rate <sup>[3]</sup>	W3R Bypass Flow Rate	W9 Bypass Flow Rate	SS+890 Discharge Flow Rate	Shirt Factory Creek Discharge Flow Rate	Total Combined Discharge Effluent Flow Rate <sup>[4]</sup>
	(L/s)	(L/s)	(L/s)	(L/s)	(L/s)	(L/s)	(L/s)	(L/s)
7/1/2024	3.5	40.2	12.6	18.9	12.6	39.8	4.29	44.1
7/2/2024	3.6	40.2	12.6	18.9	12.6	39.6	4.48	44.1
7/3/2024	2.8	28.5	9.0	12.5	10.0	28.8	2.73	31.6
7/4/2024	3.5	39.2	11.3	18.9	12.6	39.4	3.47	42.9
7/5/2024	3.6	40.8	13.0	18.9	12.6	40.0	4.46	44.5
7/6/2024	3.6	41.0	13.2	18.9	12.6	39.4	5.36	44.7
7/7/2024	3.6	40.0	12.1	18.9	12.6	40.0	3.64	43.7
7/8/2024	3.6	41.6	11.0	21.6	12.6	39.6	5.72	45.3
7/9/2024	3.6	43.7	11.2	23.7	12.6	39.7	7.72	47.4
7/10/2024	3.5	31.3	10.4	12.2	12.5	31.5	3.63	35.1
7/11/2024	3.4	19.0	10.6	0.0	12.3	22.9	0.00	22.9
7/12/2024	3.5	34.1	11.5	14.1	12.4	33.8	4.21	38.0
7/13/2024	3.5	42.7	10.6	23.7	12.4	40.2	6.35	46.6
7/14/2024	3.4	40.8	10.1	22.7	11.8	38.6	5.98	44.6
7/15/2024	3.5	42.3	10.5	23.7	12.2	40.1	6.16	46.3
7/16/2024	3.5	41.9	10.5	23.7	11.7	39.4	6.55	45.9
7/17/2024	3.5	31.4	11.7	10.3	13.3	31.6	3.75	35.4
7/18/2024	3.5	18.2	10.4	0.0	11.7	22.1	0.00	22.1
7/19/2024	3.5	18.9	10.8	12.0	0.0	22.7	0.06	22.8
7/20/2024	3.5	33.5	10.4	23.7	3.4	35.5	1.93	37.5
7/21/2024	3.5	44.0	10.4	23.7	13.9	40.0	7.96	47.9
7/22/2024	3.4	44.1	10.4	23.7	13.9	40.1	7.82	47.9
7/23/2024	3.4	44.0	10.3	23.7	13.9	39.8	8.02	47.8
7/24/2024	2.6	39.2	4.8	23.4	13.9	39.5	2.65	42.1
7/25/2024	2.1	40.9	6.2	23.3	13.9	39.0	4.36	43.3
7/26/2024	2.7	45.3	11.2	23.7	13.6	38.7	9.72	48.4
7/27/2024	3.0	44.1	9.9	23.7	13.9	38.9	8.55	47.5
7/28/2024	3.2	44.1	10.1	23.7	13.9	38.5	9.15	47.7
7/29/2024	3.3	43.8	9.9	23.4	13.9	38.3	8.90	47.2
7/30/2024	3.2	44.1	9.8	23.7	13.9	38.4	8.97	47.4
7/31/2024	<u>2.4</u>	<u>44.1</u>	<u>9.1</u>	<u>23.7</u>	<u>13.9</u>	<u>38.3</u>	<u>8.30</u>	<u>46.6</u>
<b>Average</b>	<b>3.3</b>	<b>38.3</b>	<b>10.5</b>	<b>19.2</b>	<b>12.2</b>	<b>36.6</b>	<b>5.3</b>	<b>41.9</b>
<b>Minimum</b>	<b>2.1</b>	<b>18.2</b>	<b>4.8</b>	<b>0.0</b>	<b>0.0</b>	<b>22.1</b>	<b>0.0</b>	<b>22.1</b>
<b>Maximum</b>	<b>3.6</b>	<b>45.3</b>	<b>13.2</b>	<b>23.7</b>	<b>13.9</b>	<b>40.2</b>	<b>9.7</b>	<b>48.4</b>

## Notes:

L/s Litres per second

- [1] The ECA requires that the influent flow rate to the on-Site Treatment System be less than 5 L/s.  
[2] The ECA requires that the influent flow rate to the off-Site Treatment System be less than 87.2 L/s.  
[3] The ECA requires that the influent flow rate to the Ammonia Treatment System be less than 46 L/s.  
[4] The ECA requires that the monthly average effluent discharge flow rate be less than 92.2 L/s.

**Table A.4**  
**Supplementary Sample Analytical Results**  
**July 2024**  
**LANXESS Canada Co./Cie**  
**Elmira, Ontario**

<b>Sample Location:</b>	<b>UA500I</b>	<b>UA500CE</b>	<b>UA560I</b>	<b>UA560CE</b>	<b>GCI</b>	<b>GCE</b>
<b>Sample Date:</b>	7/2/2024	7/2/2024	7/2/2024	7/2/2024	7/2/2024	7/2/2024
<b>Parameter [µg/L]</b>						
<b>Volatile Organic Compounds (VOCs)</b>						
Benzene	19.4	11.0	16.3	ND(0.20)	10.7	ND(0.20)
Chlorobenzene	903	174	350	ND(0.20)	2130	40.2
1,1-Dichloroethane	ND(0.20)	ND(0.20)	0.31	ND(0.20)	0.27	ND(0.20)
Ethylbenzene	85.6	14.6	50.2	ND(0.20)	13.4	0.41
Toluene	2530	1050	3140	ND(0.20)	102	1.44
m/p-Xylenes <sup>[1]</sup>	153	23.3	119	ND(0.40)	12.3	0.47
o-Xylene <sup>[1]</sup>	92.4	15.3	70.1	ND(0.20)	7.65	0.27
<b>Base/Neutral and Acid Extractable Compounds (BNAs)</b>						
Aniline	1060	708	1580	ND(2.0)	75.9	3.6
Benothiazole	1700	243	19.0	ND(2.0)	125	ND(2.0)
Carboxin (Oxathiin)	1680	254	999	ND(0.100)	70.9	0.771
2-Chlorophenol	11.0	5.79	0.39	ND(0.30)	4.80	ND(0.30)
2-Mercaptobenzothiazole	3800	475	ND(20)	ND(20)	294	ND(20)
2,4-Dichlorophenol	21.1	8.46 J+	0.37 J+	ND(0.20)	0.25	ND(0.20)
2,6-Dichlorophenol	4.12	1.38	0.24	ND(0.20)	0.42	ND(0.20)
2,4,5-Trichlorophenol	13.6	2.73	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)
2,4,6-Trichlorophenol	5.70	1.49	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)

**Notes:**

UA500I Influent to the installed UA500R portable carbon drum.  
UA500CE Effluent from the installed UA500R portable carbon drum.  
UA560I Influent to the installed UA560 portable carbon drum.  
UA560CE Effluent from the installed UA560 portable carbon drum.  
GCI Carbon Tower Influent.  
GCE Carbon Tower Effluent.  
ND(RDL) Not detected at the associated reporting detection limit.  
J+ The result is an estimated quantity, but the result may be biased high.  
[1] Samples analyzed for m,p-Xylenes and o-Xylene only.  
No separate analysis for Total Xylenes.

Table A.5

**Combined On-Site and Off-Site Groundwater Collection and Treatment System**  
**Effluent Broad Scan Analytical Results**  
**July 2024**  
**LANXESS Canada Co./Cie**  
**Elmira, Ontario**

Parameter [ $\mu\text{g/L}$ unless otherwise noted] <sup>[1]</sup>	Sample Station		Combined Discharge Effluent <sup>[6][7]</sup>	Effluent Limit <sup>[8]</sup>	Adjusted Limit <sup>[9]</sup>
	SFE	GE			
<b><u>General Chemistry</u></b>					
Alkalinity (CaCO <sub>3</sub> ) (mg/L)	309	283	286	--	--
Ammonia as N (mg/L)	0.122	0.103	0.105	2.4 <sup>[10]</sup>	2.4 <sup>[10]</sup>
Un-ionized Ammonia (mg/L) <sup>[2]</sup>	ND(0.0010)	ND(0.0010)	ND(0.0010)	--	--
Formaldehyde	ND(2.0)	ND(2.0)	ND(2.0)	24	24
pH (field)	7.35	7.20	7.22	5.5 - 9.5	5.5 - 9.5
Phenols (Total) (mg/L)	0.0011	ND(0.0010)	0.0006	--	--
Temperature (field) (°C)	13.2	14.7	14.5	<25	<25
Total Cyanide	ND(2)	ND(2)	ND(2)	14	14
Total Phosphorus (mg/L)	0.0031	0.0498	0.0439	0.5	0.5
<b><u>Volatile Organic Compounds (VOCs)</u></b>					
1,1-Dichloroethane	ND(0.20)	0.36	0.33	10	10
Benzene	0.29	ND(0.20)	0.12	--	--
Chlorobenzene	1.31	0.29	0.42	10	11.0
Ethylbenzene	ND(0.20)	ND(0.20)	ND(0.20)	--	--
m/p-Xylenes <sup>[3]</sup>	ND(0.40)	ND(0.40)	ND(0.40)	--	--
o-Xylene <sup>[3]</sup>	ND(0.20)	ND(0.20)	ND(0.20)	--	--
Toluene	0.79	ND(0.20)	0.19	5	5.5
<b><u>Base/Neutral/Acid Extractables and Nitrosoamines</u></b>					
2,3,4-Trichlorophenol	ND(0.50)	ND(0.50)	ND(0.50)	--	--
2,4,5-Trichlorophenol	ND(0.20)	ND(0.20)	ND(0.20)	--	--
2,4,6-Trichlorophenol	ND(0.20)	ND(0.20)	ND(0.20)	--	--
2-Chlorophenol	ND(0.30)	ND(0.30)	ND(0.30)	--	--
2-Mercaptobenzo-thiazole	ND(20)	ND(20)	ND(20)	--	--
2,4-Dichlorophenol	ND(0.20)	ND(0.20)	ND(0.20)	--	--
2,4-Dimethylphenol	ND(0.50)	ND(0.50)	ND(0.50)	--	--
2,6-Dichlorophenol	ND(0.20)	ND(0.20)	ND(0.20)	--	--
Aniline	ND(2.0)	ND(2.0)	ND(2.0)	--	--
Benzothiazole	ND(2.0)	ND(2.0)	ND(2.0)	4	4.4
bis(2-Ethylhexyl)phthalate	ND(0.60)	ND(0.60)	ND(0.60)	--	--
Carboxin (Oxathiin)	ND(0.100)	ND(0.100)	ND(0.100)	7	7.7
Morpholine	3.6	ND(1.0)	0.89	--	--
m/p-Cresol <sup>[5]</sup>	ND(0.50)	ND(0.50)	ND(0.50)	--	--
n-Nitrosodiethylamine (NDEA) <sup>[4]</sup>	ND(0.06)	ND(0.06)	ND(0.06)	4	4
n-Nitrosodimethylamine (NDMA)	ND(0.01)	ND(0.01)	ND(0.01)	0.14	0.15
n-Nitrosodiphenylamine (NDPhA)	ND(1.0)	ND(1.0)	ND(1.0)	--	--
Nitrosodibutylamine (NDBA) <sup>[4]</sup>	ND(0.06)	ND(0.06)	ND(0.06)	--	--
Nitrosomorpholine (NMOR) <sup>[4]</sup>	ND(0.06)	ND(0.06)	ND(0.06)	4	4.4
o-Cresol <sup>[6]</sup>	ND(0.50)	ND(0.50)	ND(0.50)	--	--
Phenol	1.95	1.60	1.64	--	--
<b><u>Pesticides and Herbicides</u></b>					
2,4,5-T	ND(0.050)	ND(0.050)	ND(0.050)	--	--
Lindane (g-BHC)	ND(0.0030)	ND(0.0030)	ND(0.0030)	0.14	0.15
p,p-DDT	ND(0.00040)	ND(0.00040)	ND(0.00040)	--	--

Table A.5

**Combined On-Site and Off-Site Groundwater Collection and Treatment System  
Effluent Broad Scan Analytical Results  
July 2024  
LANXESS Canada Co./Cie  
Elmira, Ontario**

SS+890 Discharge (GE) Flow Rate	36.59 L/s
Shirt Factory Creek Discharge (SFE) Flow Rate	5.32 L/s
Total Combined Discharge Effluent Flow	41.91 L/s

## Notes:

- ND(RDL) Not detected at the associated reporting detection limit.
- No Effluent Limit value specified in ECA No. 0831-BX6JGD.
- [1] Analyses completed by ALS Canada Ltd. unless otherwise noted.
- [2] Unionized ammonia is a calculated value (station SFE and GE only) based on effluent discharge temperature, pH and total ammonia concentration.
- [3] Samples analyzed for m,p-Xylenes and o-Xylene only. No separate analysis for Total Xylenes.
- [4] Nitrosamine analysis completed by LANXESS Canada Co./Cie.
- [5] Samples analyzed for m,p-Cresols and o-Cresol only. No separate analysis for m-Cresol and p-Cresol following MECP approval (November 21, 1996).
- [6] The Combined Discharge Effluent value is a calculated value determined by using average flow data from GE Effluent Discharge via SS+880 and Additional Effluent Discharge via Shift Factory Creek and monthly sample results from GE and SFE.
- [7] Only Combined Effluent Discharge results are compared to Effluent Limits.
- [8] ECA No. 0831-BX6JGD Effluent Limit.
- [9] Adjusted Effluent Requirements. Applicable to monthly average discharge flows greater than 46.0 L/s.
- [10] Total Ammonia Discharge Effluent Limit value is the greater of: calculated concentration, or 0.84 mg/L (May-October) or 2.4 mg/L (November-April) as per ECA No. 0277 BV2JU5.

Table A.6

**Maintenance Summary**  
**On-Site and Off-Site Groundwater Collection and Treatment System**  
**July 2024**  
**LANXESS Canada Co./Cie**  
**Elmira, Ontario**

<b>Start Date</b>	<b>Description</b>	<b>Work Type</b>
07/02/2024	Check 44-LIT-0861 (44PM-37) - UA Carbon Tower Feed Tank Level	Instrumentation
07/02/2024	Check 20-LT-0205 (20PM-39) - Rayox Feed Tank Level Transmitter	Instrumentation
07/02/2024	Monthly E7 Compressor Inspection - North Compressor	General
07/02/2024	Monthly E7 Compressor Inspection - South Compressor	General
07/02/2024	Check 62-FIT-905 (62PM-15) - Oxygen Flow to Nitrification Tank	Instrumentation
07/02/2024	Check 62-PSL-840 (62TA-08) - Air Scour Blower	Instrumentation
07/02/2024	Check 20-LT-337 (20PM-TBA) - W3R Well Level Transmitter	Instrumentation
07/02/2024	W3R Alarming Low Well Level	Instrumentation
07/03/2024	Repair East Phosphoric Acid Pump	Mechanical
07/05/2024	Check 62-AIT-904 (62-ICP-904) - Nitrification Tank Dissolved O2	Instrumentation
07/10/2024	Fabricate Hinged Lids for Stilling Wells	Mechanical
07/15/2024	Clean 62-AIT-904 Probe Mid Month - Nitrification Tank Dissolved O2	Instrumentation
07/17/2024	Repair/Restart E7 B Train (power outage)	Electrical
07/17/2024	Prep Bldg. #45 Rayox Feed Tank for Entry	Piping
07/18/2024	Check 20-LSHH-216 (20-ICP-216) - Rayox Feed Tank Level Switch	Instrumentation
07/18/2024	Check 44-LSHH-780 (44-ICP-780) - UA Spent Carbon Hopper Level High High Switch	Instrumentation
07/18/2024	Check 44-LSHH-879 (44-ICP-879) - Bldg. #44C Carbon Tower High Level	Instrumentation
07/18/2024	Trip and Alarm 45-XS-145 (45-ICP-145) - Rayox B UV Skid Deviation Control Unit	Instrumentation
07/18/2024	Check 20-LSH-240 (20-ICP-240) - Well W3 Sump Level Switch	Instrumentation
07/18/2024	Check 20-LSH-0260 (20-ICP-260) - Well W5A Sump Level Switch	Instrumentation
07/18/2024	Check 20-LSH-250 (20-ICP-250) - Well W4 Sump Level Switch	Instrumentation
07/18/2024	Check 44-LSH-300 (20TA-06) - W8/W9 Air Release Chamber Level	Instrumentation
07/29/2024	Replace UA+500 Pretreatment Drum	Instrumentation
07/29/2024	Bldg. #44D W4 North Carbon Adsorber Carbon Change Out	Piping
07/30/2024	Check Motor on North RAS Pump	Electrical
07/30/2024	Extend Backwash Drain to UA Hopper	Piping

Work Order : 255182

Sample Number : 82963

**SAMPLE IDENTIFICATION**

Company :	LANXESS Canada Co./Cie	Sampling Date :	2024-07-02
Location :	Elmira ON	Sampling Time :	10:30
Substance :	SFE 070224	Date Received :	2024-07-02
Sampling Method :	Grab	Time Received :	14:10
Sampled By :	A. Norris	Temperature at Receipt :	18 °C
Sample Description :	Clear, colourless	Date Tested :	2024-07-03
Test Method :	Reference Method for Determining Acute Lethality of Effluents to <i>Daphnia magna</i> . Environment Canada EPS 1/RM/14 (Second Edition, December 2000, with February 2016 amendments).		

**48-HOUR TEST RESULTS**

Substance	Effect	Value
Control	Mean Immobility	0.0 %
	Mean Mortality	0.0 %
100%	Mean Immobility	3.3 %
	Mean Mortality	6.7 %

The results reported relate only to the sample tested and as received.

**TEST ORGANISM**

Species :	<i>Daphnia magna</i>	Time to First Brood :	7.0 days
Organism Batch :	Dm24-12	Average Brood Size :	35.2
Culture Mortality :	0.3% (previous 7 days)		

**TEST CONDITIONS**

Sample Treatment :	None	Number of Replicates :	3
pH Adjustment :	None	Organisms per Replicate :	10
Pre-aeration Rate :	~30 mL/min/L	Organisms per Test Level :	30
Duration of Pre-Aeration :	0 minutes	Organism Loading Rate :	15.0 mL/organism
Test Aeration :	None	Impaired Control Organisms :	0.0%
Hardness Adjustment :	None	Test Method Deviation(s) :	Yes (see 'COMMENTS')

**REFERENCE TOXICANT DATA**

Toxicant :	Sodium Chloride		
Date Tested :	2024-07-02	LC50 :	6.0 g/L
Organism Batch :	Dm24-12	95% Confidence Limits :	5.6 - 6.4 g/L
Analyst(s) :	GR, AA	Historical Mean LC50 :	6.3 g/L
Statistical Method :	Linear Regression (MLE)	Warning Limits (± 2SD) :	5.9 - 6.8 g/L

**COMMENTS**

•All test validity criteria as specified in the test method were satisfied.

Noted Deviation: Due to a temperature system malfunction, the test temperature exceeded the range of 18-22°C allowed by the test method, reaching 23°C, for an unknown length of time (but less than 16 hours), between 2024-07-04 and 2024-07-05. All test validity criteria were met, and the test is considered valid.

Approved By :



Victoria (Toni) Carleton  
 I am approving this document  
 Nautilus Environmental  
 2024-07-16 14:07-04:00

Project Manager

Work Order : 255182

Sample Number : 82963

**TEST DATA**

	pH	Dissolved O <sub>2</sub> (mg/L)	Conductivity (µmhos/cm)	Temperature (°C)	O <sub>2</sub> Saturation (%)*	Hardness (as CaCO <sub>3</sub> )
<b>Initial Chemistry (100%) :</b>	7.5	7.8	1373	21	92	550 mg/L

---

**0 HOURS**


---

Date &amp; Time : 2024-07-03 9:00

Analyst(s) : AA (PG)

Concentration (%)	Replicate	Dead	Immobile	pH	Dissolved O <sub>2</sub>	Conductivity	Temperature	O <sub>2</sub> Saturation*	Hardness
100	A	0	0	7.5	7.8	1373	21	92	550
100	B	0	0	7.5	7.8	1373	21	92	550
100	C	0	0	7.5	7.8	1373	21	92	550
Control	A	0	0	8.2	8.7	439	20	100	140
Control	B	0	0	8.2	8.7	439	20	100	140
Control	C	0	0	8.2	8.7	439	20	100	140

Notes:

---

**24 HOURS**


---

Date &amp; Time : 2024-07-04 10:00

Analyst(s) : JGR

Concentration (%)	Replicate	Dead	Immobile	pH	Dissolved O <sub>2</sub>	Conductivity	Temperature
100	A	—	0	—	—	—	21
100	B	—	0	—	—	—	21
100	C	—	0	—	—	—	21
Control	A	—	0	—	—	—	21
Control	B	—	0	—	—	—	21
Control	C	—	0	—	—	—	21

Notes:

---

**48 HOURS**


---

Date &amp; Time : 2024-07-05 9:20

Analyst(s) : GR (JGR)

Concentration (%)	Replicate	Dead	Immobile	pH	Dissolved O <sub>2</sub>	Conductivity	Temperature
100	A	0	0	8.1	8.1	1294	21
100	B	2	0	8.1	8.1	1296	21
100	C	0	1	8.1	8.1	1291	21
Control	A	0	0	8.3	8.1	447	21
Control	B	0	0	8.3	8.2	446	21
Control	C	0	0	8.3	8.1	446	21

Notes:

Number immobile does not include number dead.

"—" = not measured/not required

\* adjusted for temperature and barometric pressure

 Test Data Reviewed By :     JL    

 Date : 2024-07-10



Work Order : 255182  
 Sample Number : 82963

**SAMPLE IDENTIFICATION**

Company :	LANXESS Canada Co./Cie	Sampling Date :	2024-07-02
Location :	Elmira ON	Sampling Time :	10:30
Substance :	SFE 070224	Date Received :	2024-07-02
Sampling Method :	Grab	Time Received :	14:10
Sampled By :	A. Norris	Temperature at Receipt :	18 °C
Sample Description :	Clear, colourless	Date Tested :	2024-07-03

Test Method(s) : Reference Method for Determining Acute Lethality of Liquid Effluents to Rainbow Trout. Environment Canada, EPS 1/RM/13 (2nd Edition, December 2000, with May 2007, February 2016, and December 2023 amendments).

**96-HOUR TEST RESULTS**

Substance	Effect	Value
Control	Mean Impairment	0.0 %
	Mean Mortality	0.0 %
100%	Mean Impairment	0.0 %
	Mean Mortality	0.0 %

The results reported relate only to the sample tested and as received.

**TEST ORGANISM**

Test Organism :	<i>Oncorhynchus mykiss</i>	Mean Fork Length :	42.1 mm
Organism Batch :	T24-12	Range of Fork Lengths :	40 - 45 mm
Control Sample Size :	10	Mean Wet Weight :	0.8 g
Cumulative stock mortality rate :	0.3% (previous 7 days)	Organism Loading Rate :	0.4 g/L
Control organisms showing stress :	0 (at test completion)		

**TEST CONDITIONS**

Test Type :	Single concentration	Number of Replicates :	1
Sample pH Adjustment :	None	Organisms Per Replicate :	10
Sample Pre-aeration/Aeration Rate :	6.5 ± 1 mL/min/L	Organisms Per Test Level :	10
Duration of Sample Pre-Aeration :	30 minutes	Volume of Sample :	20 L
Control Pre-aeration/Aeration Rate :	6.5 ± 1 mL/L/min	Volume of Control :	18 L
Duration of Control Pre-aeration:	30 minutes	Test Method Deviation(s) :	None

**REFERENCE TOXICANT DATA**

Toxicant :	Potassium Chloride	LC50 :	4446 mg/L
Organism Batch :	T24-12	95% Confidence Limits :	3949 - 5004 mg/L
Date Tested :	2024-07-01	Historical Mean LC50 :	4325 mg/L
Analyst(s) :	DT, AJS	Warning Limits (± 2SD) :	3595 - 5204 mg/L
Statistical Method :	Linear Regression (MLE)		

**COMMENTS**

•All test validity criteria as specified in the test method were satisfied.

Approved By :



Victoria (Tori) Carleton  
 I am approving this document  
 Nautilus Environmental  
 2024-07-16 14:07:04:00

Project Manager

Work Order : 255182

Sample Number : 82963

**TEST DATA**

	pH	Dissolved O <sub>2</sub> (mg/L)	Conductivity (µmhos/cm)	Temperature (°C)	O <sub>2</sub> Saturation (%) <sup>3</sup>
Initial Water Chemistry (100%) :	7.4	7.9	1384	15	83
After 30 min pre-aeration :	7.4	7.9	1391	16	85

**0 HOURS**

Date & Time	2024-07-03	9:10					
Analyst(s) :	DT						
Concentration	Dead	Impaired	pH	Dissolved O <sub>2</sub>	Conductivity	Temperature	O <sub>2</sub> Saturation <sup>3</sup>
100%	0	0	7.4	7.9	1391	16	85
Control	0	0	8.2	9.2	745	15	97

Notes:

**24 HOURS**

Date & Time	2024-07-04	9:30					
Analyst(s) :	DT						
Concentration	Dead	Impaired	pH	Dissolved O <sub>2</sub>	Conductivity	Temperature	O <sub>2</sub> Saturation <sup>3</sup>
100%	0	0	–	–	–	15	
Control	0	0	–	–	–	15	

Notes:

**48 HOURS**

Date & Time	2024-07-05	9:45					
Analyst(s) :	NWP (DT)						
Concentration	Dead	Impaired	pH	Dissolved O <sub>2</sub>	Conductivity	Temperature	O <sub>2</sub> Saturation <sup>3</sup>
100%	0	0	–	–	–	15	
Control	0	0	–	–	–	15	

Notes:

**72 HOURS**

Date & Time	2024-07-06	9:15					
Analyst(s) :	NWP (JCS)						
Concentration	Dead	Impaired	pH	Dissolved O <sub>2</sub>	Conductivity	Temperature	O <sub>2</sub> Saturation <sup>3</sup>
100%	0	0	–	–	–	15	
Control	0	0	–	–	–	15	

Notes:

**96 HOURS**

Date & Time	2024-07-07	8:15					
Analyst(s) :	JCS						
Concentration	Dead	Impaired	pH	Dissolved O <sub>2</sub>	Conductivity	Temperature	O <sub>2</sub> Saturation <sup>3</sup>
100%	0	0	8.2	9.0	1348	15	
Control	0	0	8.2	9.3	742	15	

Notes:

"–" = not measured/not required

Number impaired does not include number dead.

<sup>3</sup> adjusted for temperature and barometric pressure

 Test Data Reviewed By : JL

 Date : 2024-07-08

Work Order : 255182

Sample Number : 82964

**SAMPLE IDENTIFICATION**

Company :	LANXESS Canada Co./Cie	Sampling Date :	2024-07-02
Location :	Elmira ON	Sampling Time :	12:00
Substance :	GE 070224	Date Received :	2024-07-02
Sampling Method :	Grab	Time Received :	14:10
Sampled By :	A. Norris	Temperature at Receipt :	18 °C
Sample Description :	Clear, colourless	Date Tested :	2024-07-03

Test Method : Reference Method for Determining Acute Lethality of Effluents to *Daphnia magna*. Environment Canada EPS 1/RM/14 (Second Edition, December 2000, with February 2016 amendments).

**48-HOUR TEST RESULTS**

Substance	Effect	Value
Control	Mean Immobility	0.0 %
	Mean Mortality	0.0 %
100%	Mean Immobility	0.0 %
	Mean Mortality	0.0 %

The results reported relate only to the sample tested and as received.

**TEST ORGANISM**

Species :	<i>Daphnia magna</i>	Time to First Brood :	7.0 days
Organism Batch :	Dm24-12	Average Brood Size :	35.2
Culture Mortality :	0.3% (previous 7 days)		

**TEST CONDITIONS**

Sample Treatment :	None	Number of Replicates :	3
pH Adjustment :	None	Organisms per Replicate :	10
Pre-aeration Rate :	~30 mL/min/L	Organisms per Test Level :	30
Duration of Pre-Aeration :	0 minutes	Organism Loading Rate :	15.0 mL/organism
Test Aeration :	None	Impaired Control Organisms :	0.0%
Hardness Adjustment :	None	Test Method Deviation(s) :	Yes (see 'COMMENTS')

**REFERENCE TOXICANT DATA**


Toxicant :	Sodium Chloride		
Date Tested :	2024-07-02	LC50 :	6.0 g/L
Organism Batch :	Dm24-12	95% Confidence Limits :	5.6 - 6.4 g/L
Analyst(s) :	GR, AA	Historical Mean LC50 :	6.3 g/L
Statistical Method :	Linear Regression (MLE)	Warning Limits (± 2SD) :	5.9 - 6.8 g/L

**COMMENTS**

•All test validity criteria as specified in the test method were satisfied.

Noted Deviation: Due to a temperature system malfunction, the test temperature exceeded the range of 18-22°C allowed by the test method, reaching 23°C, for an unknown length of time (but less than 16 hours), between 2024-07-04 and 2024-07-05. All test validity criteria were met, and the test is considered valid.

Approved By :



Victoria (Toni) Carleton  
 I am approving this document  
 Nautilus Environmental  
 2024-07-16 14:07:04:00

Project Manager

Work Order : 255182

Sample Number : 82964

**TEST DATA**

	pH	Dissolved O <sub>2</sub> (mg/L)	Conductivity (µmhos/cm)	Temperature (°C)	O <sub>2</sub> Saturation (%)*	Hardness (as CaCO <sub>3</sub> )
<b>Initial Chemistry (100%) :</b>	7.3	8.0	1344	21	94	560 mg/L

---

**0 HOURS**


---

Date &amp; Time : 2024-07-03 9:05

Analyst(s) : AA (PG)

Concentration (%)	Replicate	Dead	Immobile	pH	Dissolved O <sub>2</sub>	Conductivity	Temperature	O <sub>2</sub> Saturation*	Hardness
100	A	0	0	7.3	8.0	1344	21	94	560
100	B	0	0	7.3	8.0	1344	21	94	560
100	C	0	0	7.3	8.0	1344	21	94	560
Control	A	0	0	8.2	8.7	439	20	100	140
Control	B	0	0	8.2	8.7	439	20	100	140
Control	C	0	0	8.2	8.7	439	20	100	140

Notes:

---

**24 HOURS**


---

Date &amp; Time : 2024-07-04 10:05

Analyst(s) : JGR

Concentration (%)	Replicate	Dead	Immobile	pH	Dissolved O <sub>2</sub>	Conductivity	Temperature
100	A	—	0	—	—	—	21
100	B	—	0	—	—	—	21
100	C	—	0	—	—	—	21
Control	A	—	0	—	—	—	21
Control	B	—	0	—	—	—	21
Control	C	—	0	—	—	—	21

Notes:

---

**48 HOURS**


---

Date &amp; Time : 2024-07-05 9:25

Analyst(s) : GR (JGR)

Concentration (%)	Replicate	Dead	Immobile	pH	Dissolved O <sub>2</sub>	Conductivity	Temperature
100	A	0	0	8.3	8.0	1287	21
100	B	0	0	8.2	8.1	1296	21
100	C	0	0	8.4	8.0	1308	21
Control	A	0	0	8.3	8.1	446	21
Control	B	0	0	8.3	8.1	446	21
Control	C	0	0	8.3	8.1	445	21

Notes:

Number immobile does not include number dead.

"—" = not measured/not required

\* adjusted for temperature and barometric pressure

 Test Data Reviewed By :     JL    

 Date : 2024-07-10

Work Order : 255182  
 Sample Number : 82964

**SAMPLE IDENTIFICATION**

Company :	LANXESS Canada Co./Cie	Sampling Date :	2024-07-02
Location :	Elmira ON	Sampling Time :	12:00
Substance :	GE 070224	Date Received :	2024-07-02
Sampling Method :	Grab	Time Received :	14:10
Sampled By :	A. Norris	Temperature at Receipt :	18 °C
Sample Description :	Clear, colourless	Date Tested :	2024-07-03

Test Method(s) : Reference Method for Determining Acute Lethality of Liquid Effluents to Rainbow Trout. Environment Canada, EPS 1/RM/13 (2nd Edition, December 2000, with May 2007, February 2016, and December 2023 amendments).

**96-HOUR TEST RESULTS**

Substance	Effect	Value
Control	Mean Impairment	0.0 %
	Mean Mortality	0.0 %
100%	Mean Impairment	10.0 %
	Mean Mortality	0.0 %

The results reported relate only to the sample tested and as received.

**TEST ORGANISM**

Test Organism :	<i>Oncorhynchus mykiss</i>	Mean Fork Length :	42.1 mm
Organism Batch :	T24-12	Range of Fork Lengths :	40 - 45 mm
Control Sample Size :	10	Mean Wet Weight :	0.8 g
Cumulative stock mortality rate :	0.3% (previous 7 days)	Organism Loading Rate :	0.4 g/L
Control organisms showing stress :	0 (at test completion)		

**TEST CONDITIONS**

Test Type :	Single concentration	Number of Replicates :	1
Sample pH Adjustment :	None	Organisms Per Replicate :	10
Sample Pre-aeration/Aeration Rate :	6.5 ± 1 mL/min/L	Organisms Per Test Level :	10
Duration of Sample Pre-Aeration :	30 minutes	Volume of Sample :	18 L
Control Pre-aeration/Aeration Rate :	6.5 ± 1 mL/L/min	Volume of Control :	18 L
Duration of Control Pre-aeration:	30 minutes	Test Method Deviation(s) :	None

**REFERENCE TOXICANT DATA**

Toxicant :	Potassium Chloride	LC50 :	4446 mg/L
Organism Batch :	T24-12	95% Confidence Limits :	3949 - 5004 mg/L
Date Tested :	2024-07-01	Historical Mean LC50 :	4325 mg/L
Analyst(s) :	DT, AJS	Warning Limits (± 2SD) :	3595 - 5204 mg/L
Statistical Method :	Linear Regression (MLE)		

**COMMENTS**

•All test validity criteria as specified in the test method were satisfied.

Approved By :



Victoria (Tori) Carleton  
 I am approving this document  
 Nautilus Environmental  
 2024-07-16 14:07-04:00

Project Manager

Work Order : 255182

Sample Number : 82964

**TEST DATA**

	pH	Dissolved O <sub>2</sub> (mg/L)	Conductivity (µmhos/cm)	Temperature (°C)	O <sub>2</sub> Saturation (%) <sup>3</sup>
Initial Water Chemistry (100%) :	7.1	8.0	1364	15	85
After 30 min pre-aeration :	7.2	8.2	1362	16	87

**0 HOURS**

Date & Time	2024-07-03	9:10					
Analyst(s) :	DT						
Concentration	Dead	Impaired	pH	Dissolved O <sub>2</sub>	Conductivity	Temperature	O <sub>2</sub> Saturation <sup>3</sup>
100%	0	0	7.2	8.2	1362	16	87
Control	0	0	8.2	9.2	745	15	97

Notes:

**24 HOURS**

Date & Time	2024-07-04	9:30					
Analyst(s) :	DT						
Concentration	Dead	Impaired	pH	Dissolved O <sub>2</sub>	Conductivity	Temperature	
100%	0	0	–	–	–	15	
Control	0	0	–	–	–	15	

Notes:

**48 HOURS**

Date & Time	2024-07-05	9:45					
Analyst(s) :	NWP (DT)						
Concentration	Dead	Impaired	pH	Dissolved O <sub>2</sub>	Conductivity	Temperature	
100%	0	1	–	–	–	15	
Control	0	0	–	–	–	15	

Notes: The impaired test organism in the 100% exposure is sporadically swimming in circles (NWP).

**72 HOURS**

Date & Time	2024-07-06	9:15					
Analyst(s) :	NWP (JCS)						
Concentration	Dead	Impaired	pH	Dissolved O <sub>2</sub>	Conductivity	Temperature	
100%	0	1	–	–	–	15	
Control	0	0	–	–	–	15	

Notes:

**96 HOURS**

Date & Time	2024-07-07	8:15					
Analyst(s) :	JCS						
Concentration	Dead	Impaired	pH	Dissolved O <sub>2</sub>	Conductivity	Temperature	
100%	0	1	8.2	9.0	1322	15	
Control	0	0	8.2	9.3	742	15	

Notes: The impaired test organism in the 100% exposure is erratically swimming in circles.

"–" = not measured/not required

Number impaired does not include number dead.

<sup>3</sup> adjusted for temperature and barometric pressure

 Test Data Reviewed By : JL

 Date : 2024-07-08

CHAIN OF CUSTODY RECORD



Appl. for Blank Order No:  
255182

P.O. Number: 9000003378  
 Field Sampler Name (print): Allan Norris  
 Signature: *[Signature]*  
 Affiliation: LANXESS CANADA  
 Sample Storage (prior to shipping): ICE PACK  
 Custody Relinquished by: *[Signature]*  
 Date/Time Shipped: JUL 2/24 1:30

Shipping Address: AquaTox Testing & Consulting Inc.  
 B-11 Nicholas Beaver Road  
 Puslinch, Ontario Canada N0B 2J0  
 Voles: (519) 763-4412 Fax: (519) 763-4418

Client: LANXESS CANADA CO./CIE  
 25 GAB ST  
 ELMIRA ON  
 N3B 2J3  
 Phone: 519 669 1671 x 221  
 Fax: 519 669 3273  
 Contact: MICHELE YANTZI

Sample Identification		Analytes Requested										Sample Method and Volume			
Date Collected (YYYY-MM-DD)	Time Collected (e.g. 14:30, 24 hr stored)	Aquatox Sample Number	Temp at Sample	Rainbow Trout LC50 Concentration	Rainbow Trout LC50	Daphnia magna Single Concentration	Daphnia magna LC50	Fathead Minnow Survival & Growth	Carotid/Thyroid at/below Survival & Reproduction	Lemna minor Growth	Pseudokirchneriella subcapitata Growth	Other (please specify)	Gra	Complate	# of Containers and Volumes (e.g. 2 x 1L, 3 x 10L, etc.)
2024-07-02	10:30	SFE 070224	18°C	✓	✓	✓							✓		1 x 20L
2024-07-02	12:00	GE 070224	↓	✓	✓								✓		1 x 20L






For Lab Use Only  
 Analyzed By: AJJ / DT  
 Date: 2024/07/02  
 Time: 14:10  
 Storage Location:  
 Sample Temp. (C):

Please list any special requests or instructions:  
 ACUTE TOXICITY

# Attachment B

## EAB Data





Legend:

- Detected Result
- Non-detect (plotted at one half the detection limit)

Notes:

Any detection limits elevated above target detection limit and/or detected values were not included in the trend analysis.  
 No Trend: trend analysis did not detect a significant trend above 95 percent confidence.









LANXESS Canada Co./Cie  
 Elmira, Ontario

Project No. 11192137-38  
 Date: Aug 8, 2024

**ANALYTE CONCENTRATION vs. TIME**  
**STORM WATER OUTFALL 0200**

**FIGURE B.1**



Legend:

- Detected Result
- Non-detect (plotted at one half the detection limit)

Notes:

Any detection limits elevated above target detection limit and/or detected values were not included in the trend analysis.  
 No Trend: trend analysis did not detect a significant trend above 95 percent confidence.








LANXESS Canada Co./Cie  
 Elmira, Ontario

**ANALYTE CONCENTRATION vs. TIME**  
**STORM WATER OUTFALL 0400**

Project No. 11192137-38  
 Date: Aug 8, 2024

**FIGURE B.2**



**Legend:**

- Detected Result
- Non-detect (plotted at one half the detection limit)

**Notes:**

Any detection limits elevated above target detection limit and/or detected values were not included in the trend analysis.

No Trend: trend analysis did not detect a significant trend above 95 percent confidence.




LANXESS Canada Co./Cie  
Elmira, Ontario

**ANALYTE CONCENTRATION vs. TIME**  
**STORM WATER OUTFALL 0800**

Project No. 11192137-38  
Date: Aug 8, 2024

**FIGURE B.3**




LANXESS Canada Co./Cie  
 Elmira, Ontario

Project No. 11192137-38  
 Date: Aug 8, 2024

**ANALYTE CONCENTRATION vs. TIME**  
**STORM WATER SEWER**

**FIGURE B.4**



LANXESS Canada Co./Cie  
 Elmira, Ontario

Project No. 11192137-38  
 Date: Aug 8, 2024

**ANALYTE CONCENTRATION vs. TIME**  
**STORM WATER SEWER**

**FIGURE B.5**

Table B.1

**Environmental Appeal Board (EAB)**  
**Analytical Results - July 2024**  
**LANXESS Canada Co./Cie**  
**Elmira, Ontario**

Sample Location: Sample ID: Sample Date:		Storm Water Sewer SWS 071024 7/10/2024	Storm Water Outfall 0200 0200 071024 7/10/2024	Storm Water Outfall 0400 0400 071024 7/10/2024	Storm Water Outfall 0800 0800 071024 7/10/2024
Parameters	Units				
<b>General Chemistry</b>					
Ammonia-N	mg/L	0.166	0.170	0.249	0.120
Conductivity	umhos/cm	168	235	78.7	537
Cyanide (total)	mg/L	ND(0.0020)	0.0044	0.0030	ND(0.0020)
Dissolved organic carbon (DOC) (dissolved)	mg/L	3.55	--	--	--
pH, lab	s.u.	8.27	7.58	7.88	7.84
Phenolics (total)	mg/L	0.0049	--	--	--
Sulfide	mg/L	ND(0.010)	ND(0.010)	ND(0.010)	ND(0.010)
Total kjeldahl nitrogen (TKN)	mg/L	0.493	0.508	0.584	0.982
Total organic carbon (TOC)	mg/L	5.80	5.83	7.27	8.12
Total suspended solids (TSS)	mg/L	35.6	--	--	--
<b>Herbicides</b>					
2,4,5-TP (Silvex)	µg/L	ND(0.100)	ND(0.250)	ND(0.250)	ND(0.250)
2,4-DB	µg/L	ND(0.100)	ND(0.250)	ND(0.250)	ND(0.250)
2,4-Dichlorophenoxyacetic acid (2,4-D)	µg/L	ND(0.100)	ND(0.250)	ND(0.250)	ND(0.250)
<b>Pesticides</b>					
gamma-BHC (lindane)	µg/L	ND(0.0030)	ND(0.0030)	ND(0.0030)	ND(0.0030)
<b>Semi-Volatiles</b>					
2-Mercaptobenzothiazole	µg/L	ND(20)	ND(20)	ND(20)	ND(20)
Aniline	µg/L	ND(2.0) UJ	ND(2.0) UJ	ND(2.0) UJ	ND(2.0) UJ
Benzothiazole	µg/L	ND(2.0)	ND(2.0)	ND(2.0)	ND(2.0)
Carboxin	µg/L	0.254	ND(0.100)	ND(0.100)	0.116
N-Nitrosodiethylamine	µg/L	ND(0.06)	ND(0.06)	ND(0.06)	ND(0.06)
N-Nitrosodimethylamine	µg/L	ND(0.01)	ND(0.01)	ND(0.01)	ND(0.01)
N-Nitrosodi-n-butylamine	µg/L	ND(0.06)	ND(0.06)	ND(0.06)	ND(0.06)
N-Nitrosodiphenylamine	µg/L	ND(1.0)	ND(1.0)	ND(1.0)	ND(1.0)
N-Nitrosodiphenylamine + Diphenylamine	µg/L	ND(0.40)	ND(0.40)	0.82	ND(0.40)
Nitrosomorpholine	µg/L	ND(0.06)	ND(0.06)	ND(0.06)	ND(0.06)
<b>Volatiles</b>					
4-Methyl-2-pentanone (Methyl isobutyl ketone) (MIBK)	µg/L	ND(20)	ND(20)	ND(20)	ND(20)
Ethylbenzene	µg/L	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)
m&p-Xylenes	µg/L	ND(0.40)	ND(0.40)	ND(0.40)	ND(0.40)
o-Xylene	µg/L	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)
Toluene	µg/L	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)
<b>Misc</b>					
Oil and grease	mg/L	ND(5.0)	--	--	--




## Notes:

ND(RDL) Not detected at the associated reporting detection limit.  
UJ The analyte was analyzed for, but was not detected. The reported quantitation limit is approximate and may be inaccurate or imprecise.  
-- The parameter was not analyzed for.

# **Attachment C**

**Analytical Results**

**Surface Water Monitoring Program**



LANXESS CANADA CO./CIE  
ELMIRA, ONTARIO

Project No. 11192137  
Date August 2024

**SURFACE WATER SAMPLING  
LOCATIONS  
JULY 22, 2024**

**FIGURE C.1**








Figure C.2  
 2024 HYDROGRAPH - UOW+510 VS USW+500  
 LANXESS CANADA CO./CIE.  
 Elmira, Ontario





Coordinate System:  
UTM NAD 27



LANXESS CANADA CO./CIE  
ELMIRA, ONTARIO

Project No. 11192137  
Date August 2024

ELEVATION MONITORING LOCATIONS

FIGURE C.3




figure C.4  
 HEAD DIFFERENTIAL AT KEY MONITORING PAIRS - JULY 22, 2024  
 UPPER AQUIFER CONTAINMENT SYSTEM  
 LANXESS CANADA CO./CIE  
 Elmira, Ontario



**Table C.1**  
**Summary of Detected Compounds in Surface Water**  
**July 2024 <sup>[1]</sup>**  
**LANXESS Canada Co./Cie**  
**Elmira, Ontario**

Flow <sup>[2]</sup> = 590 L/s	Units	Sample Location		SS-110	SS+270	SS+270	SS+270	SS+385	SS+385	SS+385	SS+770	SS+770	SS+770	SS+855	SS+925	
		PWQO		(Upstream)	(West)	(Centre)	(East)	(West)	(Centre)	(East)	(West)	(Centre)	(East)			
		Status	Value	ECA												
		Schd. E Criteria														
<b>General Chemistry</b>																
Alkalinity	mg/L			251	263	260	263	263	258	264	266	265	264	263/266	263	
Ammonia as N	mg/L			0.109	0.197	0.207	0.188	0.139	0.139	0.176	0.120	0.130	0.122	0.155/0.125	0.145	
Un-ionized Ammonia	mg/L	PWQO	0.020	0.016	0.0083	0.0115	0.0123	0.0105	0.0100	0.0101	0.0110	0.0075	0.0077	0.0082	0.0033	
Temperature °C (Field)	°C			21.2	19.8	19.8	19.8	20.1	19.9	19.6	19.5	19.5	19.4	19.2	18.8	
Conductivity (Field)	µmho/cm			636	645	640	648	648	649	646	666	671	660	676	810	
pH (Field)	su	PWQO	6.5-8.5	8.28	8.20	8.21	8.18	8.29	8.30	8.24	8.24	8.22	8.28	8.15	7.81	
Dissolved Oxygen (Field)	mg/L	PWQO	>5	6.62	5.99	5.83	5.60	6.42	6.65	6.60	6.65	6.51	6.41	6.72	7.60	
Formaldehyde	µg/L	IPWQO	0.8	2.1	ND(2.0)	ND(2.0)	ND(2.0)	2.4	2.1	ND(2.0)	ND(2.0)	ND(2.0)	ND(2.0)	ND(2.0) UJ/10.0 J	23.4	
Total Phenols	mg/L	PWQO	0.001	0.0018 U	0.0281 U	0.0026 U	0.0074 U	0.0018 U	0.0015 U	0.0034 U	0.0080 U	0.0077 U	0.0041 U	0.0067 U/0.0014 U	0.0011 U	
Total Phosphorus	mg/L			0.0730	0.139	0.0869	0.0981	0.0928	0.103	0.102	0.0804	0.0766	0.0806	0.0804/0.0863	0.0890	
Remaining 1 General Chemistry Parameter Analyzed				ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
<b>Volatile Organic Compounds (VOCs)</b>																
All 8 VOCs Analyzed				ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
<b>Base, Neutral and Acid Extractable Compounds (BNAs)</b>																
2-Chlorophenol	µg/L	PWQO	7	7.0	ND(0.30) UJ	ND(0.30) UJ	ND(0.30) UJ	ND(0.30) UJ	ND(0.30) UJ	ND(0.30) UJ	ND(0.30) UJ	ND(0.30) UJ	ND(0.30) UJ	ND(0.30) UJ/ND(0.30) UJ	ND(0.30) UJ	
Aniline	µg/L	IPWQO	2	4.0	ND(2.0) UJ	ND(2.0) UJ	ND(2.0) UJ	ND(2.0) UJ	ND(2.0) UJ	ND(2.0) UJ	ND(2.0) UJ	ND(2.0) UJ	ND(2.0) UJ	ND(2.0) UJ/ND(2.0) UJ	ND(2.0) UJ	
Phenol	µg/L	IPWQO	5	4.8	14.9 U	8.60 U	1.62 U	0.74 U	ND(0.50)	1.12 U	5.13 U	10.2 U	0.93 U	1.73 U	2.87 U	
Remaining 18 BNAs Analyzed				ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	11.6 U/2.16 U	ND
<b>Pesticides &amp; Herbicides</b>																
All 3 Pesticide and Herbicide Analyzed				ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

## Notes:

Concentration greater than associated PWQO/IPWQO and/or Schedule E Criteria.

[1] Samples were collected on July 22, 2024. Winds were from the south at 4 km/h.

[2] Flow measurement was obtained from the Grand River Conservation Authority (GRCA) Elmira (Arthur Street) gauge.

L/s Litres per second.

RDL Reporting detection limit.

PWQO Provincial Water Quality Objective, MOE, February 1999.

IPWQO Interim Provincial Water Quality Objective, MOE, February 1999.

ND(RDL) Not detected at the associated reporting detection limit.

U The analyte was analyzed for, but was not detected above the level of the reported sample quantitation limit.

UJ The analyte was analyzed for, but was not detected. The reported quantitation limit is approximate and may be inaccurate or imprecise.

J The result is an estimated quantity. The associated numerical value is the approximate concentration of the analyte in the sample.

263/266 Duplicate sample.

Table C.2

**Comparison of Schedule E Parameter Concentrations  
at SS+925 and SS-110 Using Statistical Analyses  
July 2021 to July 2024  
LANXESS Canada Co./Cie  
Elmira, Ontario**

Parameter	Units	SS+925				$w_x^{(1)}$	t value ( $t_x$ ) (2)	SS-110				$w_y$	t value ( $t_y$ ) (2)	$t^*^{(3)}$	$t_c^{(4)}$	If $t^* > t_c$ , a significant difference is evident (5)
		Number of Samples	Arithmetic Mean ( $\bar{x}$ )	Standard Deviation ( $s_x$ )	Standard Deviation			Number of Samples	Arithmetic Mean ( $\bar{y}$ )	Standard Deviation ( $s_y$ )	Standard Deviation					
Un-ionized Ammonia	µg/L	15	0.0013	0.0017	1.82E-07	2.602	15	0.0044	0.0052	1.82E-06	2.602	-2.186	2.602			
<b>Acid Extractables</b>																
2,3,4-Trichlorophenol	µg/L	13	0.2500	0.0000	0.00E+00	2.650	13	0.2500	0.0000	0.00E+00	2.650	(6)	(6)			
2,4,5-Trichlorophenol	µg/L	13	0.2269	0.0563	2.44E-04	2.650	13	0.2269	0.0563	2.44E-04	2.650	0.000	2.650			
2,4,6-Trichlorophenol	µg/L	13	0.2269	0.0563	2.44E-04	2.650	13	0.2269	0.0563	2.44E-04	2.650	0.000	2.650			
2,4-Dichlorophenol	µg/L	13	0.1423	0.0188	2.71E-05	2.650	13	0.1423	0.0188	2.71E-05	2.650	0.000	2.650			
2,6-Dichlorophenol	µg/L	13	0.2269	0.0563	2.44E-04	2.650	13	0.2269	0.0563	2.44E-04	2.650	0.000	2.650			
2-Chlorophenol	µg/L	13	0.1500	0.0000	0.00E+00	2.650	13	0.1500	0.0000	0.00E+00	2.650	(6)	(6)			
Phenol	µg/L	13	0.3412	0.3287	8.31E-03	2.650	13	0.8038	1.9969	3.07E-01	2.650	-0.824	2.650			
m/p-Cresol	µg/L	13	0.2500	0.0000	0.00E+00	2.650	13	0.2500	0.0000	0.00E+00	2.650	(6)	(6)			
o-Cresol	µg/L	13	0.2708	0.0749	4.31E-04	2.650	13	0.2808	0.1109	9.47E-04	2.650	-0.269	2.650			
<b>Base/Neutral Extractables</b>																
2-Mercaptobenzothiazole	µg/L	13	10.0000	0.0000	0.00E+00	2.650	13	10.0000	0.0000	0.00E+00	2.650	(6)	(6)			
Aniline	µg/L	13	1.0000	0.0000	0.00E+00	2.650	12	1.0000	0.0000	0.00E+00	2.681	(6)	(6)			
Benzothiazole	µg/L	13	1.0000	0.0000	0.00E+00	2.650	13	1.0000	0.0000	0.00E+00	2.650	(6)	(6)			
Carboxin	µg/L	15	0.0500	0.0000	0.00E+00	2.602	15	0.0500	0.0000	0.00E+00	2.602	(6)	(6)			
n-Nitrosodimethylamine (NDMA)	µg/L	15	0.0050	0.0000	0.00E+00	2.602	15	0.0050	0.0000	0.00E+00	2.602	(6)	(6)			
Nitrosomorpholine (NMOR)	µg/L	15	0.0300	0.0000	0.00E+00	2.602	15	0.0300	0.0000	0.00E+00	2.602	(6)	(6)			
bis(2-Ethylhexyl)phthalate	µg/L	15	0.6067	0.2549	4.33E-03	2.602	15	0.6067	0.2549	4.33E-03	2.602	0.000	2.602			
<b>Pesticides</b>																
Lindane (gamma-BHC)	µg/L	15	0.0015	0.0000	0.00E+00	2.602	15	0.0015	0.0000	0.00E+00	2.602	(6)	(6)			
<b>Volatile Organic Compounds</b>																
Benzene	µg/L	15	0.1000	0.0000	0.00E+00	2.602	15	0.1000	0.0000	0.00E+00	2.602	(6)	(6)			
Chlorobenzene	µg/L	15	0.1000	0.0000	0.00E+00	2.602	15	0.1000	0.0000	0.00E+00	2.602	(6)	(6)			
Ethylbenzene	µg/L	13	0.1000	0.0000	0.00E+00	2.650	13	0.1000	0.0000	0.00E+00	2.650	(6)	(6)			
Toluene	µg/L	15	0.1000	0.0000	0.00E+00	2.602	15	0.1000	0.0000	0.00E+00	2.602	(6)	(6)			
Trichloroethylene	µg/L	15	0.1000	0.0000	0.00E+00	2.602	15	0.1000	0.0000	0.00E+00	2.602	(6)	(6)			
m,p-Xylenes	µg/L	15	0.2000	0.0000	0.00E+00	2.602	15	0.2000	0.0000	0.00E+00	2.602	(6)	(6)			
o-Xylene	µg/L	13	0.1000	0.0000	0.00E+00	2.650	13	0.1000	0.0000	0.00E+00	2.650	(6)	(6)			

## Notes:

(1)  $w = \text{standard deviation}/\text{number of data points}$ 

(2) t-value at 99% confidence interval

(3) Difference of means defined as  $(\bar{x}-\bar{y})/(w_x+w_y)^{1/2}$ (4) Defined as  $(w_x t_x + w_y t_y)/(w_x+w_y)$ 

(5) The statistical comparison method used was Cochran's Approximation to the Behrens Fisher t-Test (McBean, 1988). The merit of this procedure is that it does not have the restrictive assumptions that the typical t-Test does.

In the typical t-Test, the variances of the data sets have to be statistically the same (they are allowed to deviate from one another, but only by an amount that is a function of the size of the data set).

Cochran's test removes this assumption, and has been chosen as the method of analysis since the variances of the SS-110 and SS+855 sample sets for parameters such as lindane and toluene, are not similar.

(6) A statistical comparison test was not performed since none of the values were detected above the reporting detection limit for the specified parameter (detection frequency is 100 percent non detect).

# **Attachment D**



**Analytical Results**

**Creek Bank Groundwater Monitoring  
Program**



**LEGEND**

- ROAD
- - - TRAIL
- +— RAILROAD LINE
- - - RIVER OR STREAM
- ▨ AREA WHERE UA1 DOES NOT EXIST
- MONITORING WELL LOCATION
- ⊕ U+460 EXTRACTION WELL LOCATION
- OW95-5 CREEK BANK GROUNDWATER MONITORING PROGRAM
- \* COMPLETED IN SURFICIAL AQUIFER



Coordinate System:  
UTM NAD 27



LANXESS CANADA CO./CIE  
ELMIRA, ONTARIO

Project No. 11192137  
Date August 2024

**SAMPLING LOCATIONS  
CREEK BANK GROUNDWATER  
MONITORING PROGRAM**

**FIGURE D.1**

**Table D.1**  
**2024 Creek Bank Groundwater Monitoring Program**  
**July 2024 Analytical Data**  
**LANXESS Canada Co./Cie**  
**Elmira, Ontario**

Sample Location:			OW95-5	OW96-5	OW96-5	OW97-5	OW127-4	OW147-4	OW153-4	
Sample ID:	Ontario	GW-5380-073024-AB-007	GW-5380-073024-AB-003	GW-5380-073024-AB-004	GW-5380-073024-AB-001	GW-5380-073024-AB-005	GW-5380-073024-AB-005	GW-5380-073024-AB-006	GW-5380-073024-AB-002	
Sample Date:	Table 8 [1]	7/30/2024	7/30/2024	7/30/2024	7/30/2024	7/30/2024	7/30/2024	7/30/2024	7/30/2024	
Sample Type:		Original	Original	Field Duplicate	Original	Original	Original	Original	Original	
<b>Parameters</b>										
<b>Field Parameters</b>										
Conductivity	mS/cm	-	1.34	5.21	5.21	4.46	10.0	1.54	4.88	
Dissolved oxygen (DO)	mg/L	-	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Oxidation reduction potential (ORP)	millivolts	-	-160	-100	-100	-78	-120	-116	-92	
pH	s.u.	-	6.94	6.76	6.76	6.77	6.77	6.73	6.80	
Temperature	Deg C	-	22.08	21.52	21.52	20.08	20.60	21.01	21.24	
Turbidity	NTU	-	3.5	1.2	1.2	0.7	1.1	4.3	0.5	
<b>Pesticides</b>										
Lindane (gamma-hexachlorocyclohexane)	µg/L	0.95	ND(0.0030)	0.0031	ND(0.0030)	ND(0.0030)	ND(0.0030)	ND(0.0030)	0.151	
o,p-DDD	µg/L	1.8	0.0256	0.00812	0.00566	0.00109	0.00075	0.0162	0.0104	
p,p-DDD	µg/L	1.8	0.0361	0.00769	0.00588	0.00097	0.00083	0.0493	0.0196	
o,p-DDE	µg/L	10	ND(0.00040)	ND(0.00040)	ND(0.00040)	ND(0.00040)	ND(0.00040)	ND(0.00200)	ND(0.00040)	
p,p-DDE	µg/L	10	0.00110	0.00254	0.00202	ND(0.00040)	ND(0.00200)	0.00263	0.00108	
o,p-DDT	µg/L	0.05	ND(0.00160)	ND(0.00040)	ND(0.00040)	ND(0.00040)	ND(0.00040)	ND(0.00040)	ND(0.00040)	
p,p-DDT	µg/L	0.05	0.00062	0.00348	0.00513	0.00356	0.0138	0.00430	0.0106	
<b>Volatiles</b>										
Benzene	µg/L	5	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)	5.28	ND(0.20)	ND(0.20)	
Chlorobenzene	µg/L	30	0.74	1.26	1.31	ND(0.20)	33.0	1.34	0.58	
Chloroform (Trichloromethane)	µg/L	2.4	ND(1.00)	ND(1.00)	ND(1.00)	ND(1.00)	ND(1.00)	ND(1.00)	ND(1.00)	
1,2-Dichlorobenzene	µg/L	3	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	0.58	ND(0.50)	ND(0.50)	
1,3-Dichlorobenzene	µg/L	59	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	
1,4-Dichlorobenzene	µg/L	1	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	0.67	0.50	0.53	
1,1-Dichloroethane	µg/L	5	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)	
1,2-Dichloroethane	µg/L	1.6	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	
1,1-Dichloroethylene	µg/L	1.6	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	
cis-1,2-Dichloroethylene	µg/L	1.6	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	
trans-1,2-Dichloroethylene	µg/L	1.6	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	
1,2-Dichloropropane	µg/L	5	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	
Ethylbenzene	µg/L	2.4	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)	
1,1,1,2-Tetrachloroethane	µg/L	1.1	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	
1,1,2,2-Tetrachloroethane	µg/L	1	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	
Tetrachloroethylene	µg/L	1.6	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	
Toluene	µg/L	22	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)	
1,1,1-Trichloroethane	µg/L	200	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	
1,1,2-Trichloroethane	µg/L	4.7	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(1.00)	
Trichloroethylene	µg/L	1.6	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)	
Vinyl Chloride	µg/L	0.5	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	ND(0.50)	
m&p-Xylenes	µg/L	300	ND(0.40)	ND(0.40)	ND(0.40)	ND(0.40)	ND(0.40)	ND(0.40)	ND(0.40)	
o-Xylene	µg/L	300	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)	ND(0.20)	

Note:

ND(RDL) Not detected at the associated reporting detection limit.

[1] Table 8 Generic Site Condition Standards for Use within 30 meters of a Water Body in a Potable Groundwater Condition .

"Rationale for the Development of Soil and Ground Water Standards for Use at Contaminated Sites in Ontario", Standards Development Branch, Ontario Ministry of the Environment, April 15, 2011.

- No Table 8 Standard specified.

1.13 Concentration greater than associated Table 8 Standard.